

ID	Task Name	Duration	4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			
			Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1	Start	0 days			10/14																						
2	Demo Brick Bldg	1 day			10/14																						
3	Soil Injection	2 wks			11/15																						
4	Neighbor Wall	2 wks						3/3																			
5	Excavation	1 day						3/20																			
6	Underslab Utilities	2 days						3/21																			
7	Underslab Inspection	0 days						3/27																			
8	Rebar	1 wk						3/27																			
9	Structural Concrete	1 day						4/20																			
10	Shotcrete Garden Wall	1 day						5/11																			
11	Topping Slab 1st	1 day						5/22																			
12	Conc Over Pan Deck 2,3,4	3 days						7/3																			
13	Conc Garden	2 wks						5/22																			
14	Conc Sidewalk	1 wk																									3/26
15	Struc Steel Shops	2 wks						4/3																			
16	Struc Steel Fabricate	2 wks						4/17																			
17	Struc Steel Erect Rear	4 wks						5/8																			
18	Struct Steel Erect Front	2 wks						6/19																			
19	Stair Shops	2 wks						5/8																			
20	Stair Fabricate	2 wks						5/22																			
21	Stair Erect	2 wks						6/5																			
22	Pan Deck	2 wks						6/5																			
23	API Shops	6 wks						5/8																			
24	API Fabricate	12 wks						5/8																			
25	API Install	3 wks						7/31																			
26	Roof Carpentry	3 wks						7/6																			
27	Finish Carp Design	0 days																									4/18
28	Finish Carpentry	6 wks																									4/18
29	Final Casework Design	0 days																									11/27
30	Casework Field Measure	2 days																									11/27
31	Casework Shops	6 wks																									11/29
32	Casework Fabricate	8 wks																									1/10
33	Casework Install	2 wks																									3/7

ID	Task Name	Duration	4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter				
			Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
67	Sprinkler Rough-In	4 wks											8/31															
68	Sprinkler Trim	1 wk												9/28														
69	Radiant Coils	1 wk										6/19																
70	Radiant Boiler/Controls	4 wks																										
71	Final Inspection	0 days																										
72	Final Elec Fixture Selection	0 days																										
73	Elec Rough-In	6 wks												8/28														
74	Elec Trim	4 wks																										
75	PG&E Order	16 wks																										
76	Power On	0 days																										

